
PROJECT MANAGEMENT UNIT

SWAJAL PROJECT

UTTARAKHAND RURAL WATER SUPPLY & SANITATION PROJECT



MONTHLY PROGRESS REPORT FY 2021-22 (UPTO FEBERUARY, 2022)



PROJECT MANAGEMENT UNIT, SWAJAL PROJECT 67/4-1, PRITAM ROAD, DALANWALA E-MAIL pmu_uttaranchal@rediffmail.com

Important activities

1. Swachh Bharat Mission (Gramin):

Physical Progress: (During F.Y. 2021-22)

Component	Target As Per AIP 2021-22	Achievement			
Individual Household Latrine(IHHL)	14772	9779			
Community Sanitary Complexes	1136	997			
SLWM works	1896 GPs	During F.Y. 2021-22, 69 new DPRs are prepared. Cumulatively, DPR of 6354 villages prepared, out of which works are completed in 4050 villages and works are under progress in 2236 villages (including ongoing works of previous F.Y.). Works will start soon in 65 villages whereas 13 villages are dropped.			

Financial Progress (during F.Y. 2021-22)

₹ in Lakhs

	Balance amount of as on 01.4.2021	Releases Made by Center	Releases Made by State	Others	Total available Fund	Actual Expenditure
SBM(G)+EBR	2650.146	0.00	0.00	4821.859	7472.005	6825.804
Performance Based Incentive Grant (SBM-G)	77.437	0.528	0.00	2113.233	2191.199	2167.183

Capacity Development Activities

Capacity Development Activities under SBM(G) - Under IEC, 01 workshop, 02 trainings, 25 wall writings, 2000 brochers and 2005 manuals for swachhagrahis. Two advertisements in newspapers. Total 4711 activities were conducted which includes cleaning of 4638 public places, 51 cleanliness campaigns and 22 sanitation awareness yatras. 1557 GPs took oath for banning of Single Use Plastic, ODF Plus and ODF sustainability. Beside these, 497 slogans, Swachhata Samwad and swachhata pratigya took place and 33 Swachhata raths were operated. 1150 meetings conducted.

2. Namami Gange Program

• At present 132 GPs are taken up under Solid Liquid Waste Management. 126 DPRs were prepared costing Rs. 2145.523 lakh. Against this, Rs. 1113.67 lakh has been given to the GPs as advance amount for works, against which expenditure is Rs. 1091.73 lakh. Cumulatively, works are completed in 253 GPs and are under progress in 02 GPs and 10 GPs are dropped.

Financial Progress (During F.Y. 2021-22) Rs. in Lakh

Balance Amount of as on 01.04.2021	GoUK Release	GoUK Release	Community Contribution,Inte rest, other receipts	Total Available Fund	Actual Expenditure	
555.336	0.000	0.00	143.319	698.655	157.936	

4. Swajal 2.0: Aspirational Districts selected by NITI Ayog

In Uttarakhand state, two districts i.e. Udham Singh Nagar and Haridwar are selected. During F.Y. 2019-20, 12 schemes in district US Nagar and Haridwar had been taken up under NRDWP. These piped water supply schemes will be powered by solar energy and their physical progress is given below:

S.	District	Name of	GP	Block	Name	DPR	Community			Progre	ess		Propo
N o. -		w/s schemes			of Legislative Assembly	Cost in Rs.lakh	Contribtion in Rs lakh.	Tube well work	Pump House	OHT	Distrib ution system	Financial progress in lakh	sed no. of house hold connect ions
1	Haridwar	Nandpur	Raisi	Laksar	Laksar	49.99	5.00	100%	90%	90%	95%	29.01	263
2	Haridwar	Chandra puri Khadar	Chandra puri khadar	Khan	Khanpur	49.98	5.00	100%	80%	20%	70%	34.88	297
3	Haridwar	Kanwal	Chandra puri	Khan	Khanpur	47.59	4.76	100%	80%	5%	95%	16.44	60

		pur	khadar	pur									
4	Haridwar	Podowali	Podowali	Khan	Khanpur	49.99	5.00	100%	90%	60%	95%	36.33	316
5	Haridwar	Bhistipur	Harjoli Jojha	Roor kee	Jhabreda	49.91	4.99	100%	90%	80%	85%	30.82	169
6	Haridwar	Najimpur paniyali	Nagada/ Kubda	Roor kee	Jhabreda	49.97	5.00	100%	90%	85%	95%	30.40	173
		योग				297.43	29.75					177.88	1278
	US Nagar	Bakhpur	Bakhpur	Rudra pur	Rudrapur	47.85	4.78	100%	100%	40%	90%	18.54	205
	US Nagar	Najimabad	Najima bad	Rudra pur	Rudrapur	47.33	4.73	100%	100%	40%	90%	19.19	202
	US Nagar	Jafarpur	Jafarpur	Gadar pur	Gadarpur	46.78	4.68	100%	90%	5%	30%	14.02	203
	US Nagar	Donkpuri	Donkpuri	Gadar pur	Gadarpur	46.67	4.66	100%	10%	5%	30%	13.85	213
	US Nagar	Sakeniya	Sakeniya	Gadar pur	Gadarpur	47.19	4.72	100%	10%	40%	90%	19.53	209
6	US Nagar	Kheda Lakshmi pur	Kheda Lakshmi pur	Jaspur	Jaspur	46.56	4.65	100%	10%	5%	10%	13.92	202
		योग				282.38	28.22					99.05	1234
		कुल योग				579.81	57.97					276.93	2512